

REMOTE AUSTRALIA TELECOMMUNICATIONS ENHANCEMENT PROJECT - STATUS AS OF THE 31st March 2004

ACTIVITY	INDICATIVE REPLACEMENT TECHNOLOGY	INDICATIVE No.OF SERVICES	TOTAL SERVICES CUTOVER	LATEST REQUIRED DATE	SYSTEM CUTOVER DATES			STATUS Red/Amber/Green
					Planned	Revised	Achieved	
<b>DRCS SYSTEMS</b>								
Balranald 2	CDMA WLL	77		30-Sep-04	27-Apr-04	30-Jun-04		Green
Berserker	CDMA WLL	80		30-Sep-04	6-Jul-04	6-Sep-04		Green
Blackall East	CDMA WLL	10		30-Sep-04	16-Sep-04			Green
Carinda	CDMA WLL	30		30-Sep-04	27-Apr-04	16-Sep-04		Green
Charters Towers 2 CTRR	CDMA WLL	8		30-Sep-04	16-Sep-04			Green
Clermont Central	CDMA WLL	48		30-Sep-04	5-Aug-04			Green
Cloncurry 1	CDMA WLL	32		30-Sep-04	16-Sep-04			Green
Collarenebri	CDMA WLL	69		30-Sep-04	10-May-04	30-Jun-04		Green
Deniliquin	CDMA WLL	79		30-Sep-04	22-Jun-04	30-Aug-04		Green
Girilambone	CDMA WLL	91		30-Sep-04	26-Mar-04	30-Jun-04		Green
Goodooga	CDMA WLL	55		30-Sep-04	10-May-04	10-Aug-04		Green
Grawin	CDMA WLL	60		30-Sep-04	15-Jun-04	15-Sep-04		Green
Lightning Ridge	CDMA WLL	77		30-Sep-04	23-Apr-04	30-Jul-04		Green
Monto	CDMA WLL	49		30-Sep-04	26-Mar-04	30-Aug-04		Green
Mt Fox	HCRC SWING	78		30-Sep-04	30-Jun-04			Green
Mt Garnet 1	CDMA WLL	24		30-Sep-04	16-Sep-04			Green
Mundubbera	HCRC SWING	93		30-Sep-04	30-Aug-04			Green
Nyngan 2	CDMA WLL	75		30-Sep-04	6-Aug-04			Green
Nyngan 3	CDMA WLL	50		30-Sep-04	3-Sep-04			Green
Quambone	CDMA WLL	60		30-Sep-04	24-Jun-04	1-Aug-04		Green
South Yorke Peninsula	HCRC SWING	78		30-Sep-04	6-Jul-04	30-Sep-04		Green
Taroom Nth West	CDMA WLL	23		30-Sep-04	16-Sep-04			Green
Taroom Sth East	CDMA WLL	17		30-Sep-04	16-Sep-04			Green
Theodore	CDMA WLL	30		30-Sep-04	16-Sep-04			Green
Thursday Island	CDMA WLL	16		30-Sep-04	2-Sep-04			Green

REMOTE AUSTRALIA TELECOMMUNICATIONS ENHANCEMENT PROJECT - STATUS AS OF THE 31st March 2004

ACTIVITY	INDICATIVE REPLACEMENT TECHNOLOGY	INDICATIVE No.OF SERVICES	TOTAL SERVICES CUTOVER	LATEST REQUIRED DATE	SYSTEM CUTOVER DATES			STATUS Red/Amber/Green
					Planned	Revised	Achieved	
<b>DRCS SYSTEMS</b>								
Tottenham	CDMA WLL	38		30-Sep-04	9-Jun-04	26-Jun-04		Green
Walgett 1	CDMA WLL	86		30-Sep-04	11-Aug-04			Green
Walgett 2	CDMA WLL	69		30-Sep-04	12-Jul-04	12-Sep-04		Green
Walgett 2 - Come By Chance	SCaDs	20	<b>20</b>	30-Sep-04	11-Jul-04		<b>21-Oct-03</b>	Green
Wandoan East	HCRC SWING	30		30-Sep-04	15-Sep-04			Green
<b>ARCS SYSTEMS</b>								
Leigh Creek	CDMA WLL	7	<b>7</b>	30-Sep-04	29-Apr-04		<b>17-Oct-03</b>	Green
Whyalla	CDMA WLL	14		30-Sep-04	10-Feb-04	30-Apr-04		Green
<b>TOTAL SERVICES</b>		<b>1573</b>	<b>27</b>					
<b>Running total of Services per Technology [Comp. Systems)</b>		<b>Indicative Services</b>	<b>Current Completed Cutover</b>					
CDMA WLL		1274	7					
HCRC Swing		279	0					
HCRC-V10		0	0					
SCADS		20	20					
USOSat		0	0					
<b>Running Total of Services for Systems</b>		<b>1573</b>	<b>27</b>					