

REMOTE AUSTRALIA TELECOMMUNICATIONS ENHANCEMENT PROJECT - STATUS AS OF THE 30th June 2004

ACTIVITY	INDICATIVE REPLACEMENT TECHNOLOGY	INDICATIVE No.OF SERVICES	TOTAL SERVICES CUTOVER	LATEST REQUIRED DATE	SYSTEM CUTOVER DATES			STATUS Red/Amber/Green	DELAY EVENT SUBMITTED
					Planned	Revised	Achieved		
DRCS SYSTEMS									
Balranald 2	CDMA WLL	65		30-Sep-04	30-Aug-04	16-Sep-04		Green	
Berserker	CDMA WLL	57		30-Sep-04	6-Sep-04	30-Sep-04		Green	
Berserker SCADS - Samuel Hill	SCaDs	21		30-Sep-04	6-Sep-04	30-Sep-04		Green	
Blackall East	CDMA WLL	10		30-Sep-04	16-Sep-04	27-Aug-04		Green	
Carinda	CDMA WLL	27		30-Sep-04	16-Sep-04	16-Sep-04		Green	
Charters Towers 2 CTRR	CDMA WLL	8		30-Sep-04	16-Sep-04	30-Sep-04		Green	
Clermont Central	CDMA WLL	72		30-Sep-04	5-Aug-04	30-Sep-04		Green	
Cloncurry 1	CDMA WLL	35		30-Sep-04	16-Sep-04	27-Aug-04		Green	
Collarenebri	CDMA WLL	65		30-Sep-04	30-Jun-04	30-Jun-04		Green	
Deniliquin	CDMA WLL	70		30-Sep-04	30-Aug-04	30-Sep-04		Green	
Girilambone	CDMA WLL	75		30-Sep-04	30-Jun-04	30-Jul-04		Green	
Goodooga	CDMA WLL	50		30-Sep-04	10-Aug-04	30-Jul-04		Green	
Grawin	CDMA WLL	21		30-Sep-04	15-Sep-04	TBA		Amber	CN 4087 (DE 1694)
Lightning Ridge	CDMA WLL	57		30-Sep-04	30-Jul-04	TBA		Amber	CN 4088 (DE 1696)
Monto	CDMA WLL	81		30-Sep-04	30-Aug-04	30-Sep-04		Green	
Mt Fox	HCRC SWING	76		30-Sep-04	30-Jun-04	30-Aug-04		Green	
Mt Garnet 1	CDMA WLL	26		30-Sep-04	16-Sep-04	30-Jul-04		Green	
Mundubbera	HCRC SWING	36	36	30-Sep-04	30-Aug-04	19-May-04	19-May-04	Green	
Nyngan 2	CDMA WLL	69		30-Sep-04	6-Aug-04	30-Sep-04		Green	
Nyngan 3	CDMA WLL	54		30-Sep-04	3-Sep-04	30-Sep-04		Green	
Quambone	CDMA WLL	61		30-Sep-04	1-Aug-04	30-Sep-04		Green	
South Yorke Peninsula	HCRC SWING	80		30-Sep-04	30-Sep-04	30-Sep-04		Green	
Taroom Nth West	CDMA WLL	23		30-Sep-04	16-Sep-04	30-Sep-04		Green	
Taroom Sth East	CDMA WLL	14		30-Sep-04	16-Sep-04	30-Sep-04		Green	
Theodore	CDMA WLL	29		30-Sep-04	16-Sep-04	30-Sep-04		Green	
Thursday Island	CDMA WLL	19		30-Sep-04	2-Sep-04	30-Sep-04		Green	
Tottenham	CDMA WLL	45		30-Sep-04	26-Jun-04	30-Sep-04		Green	
Walgett 1	CDMA WLL	80		30-Sep-04	11-Aug-04	30-Aug-04		Green	
Walgett 2	CDMA WLL	76		30-Sep-04	12-Sep-04	30-Sep-04		Green	
Walgett 2 - Come By Chance	SCaDs	20	20	30-Sep-04	11-Jul-04		21-Oct-03	Green	
Wandoan East	HCRC SWING	33	33	30-Sep-04	15-Sep-04	16-Jun-04	16-Jun-04	Green	

REMOTE AUSTRALIA TELECOMMUNICATIONS ENHANCEMENT PROJECT - STATUS AS OF THE 30th June 2004

ACTIVITY	INDICATIVE REPLACEMENT TECHNOLOGY	INDICATIVE No.OF SERVICES	TOTAL SERVICES CUTOVER	LATEST REQUIRED DATE	SYSTEM CUTOVER DATES			STATUS Red/Amber/Green	DELAY EVENT SUBMITTED
					Planned	Revised	Achieved		
DRCS SYSTEMS									
ARCS SYSTEMS									
Leigh Creek	CDMA WLL	7	7	30-Sep-04	29-Apr-04		17-Oct-03	Green	
Whyalla	CDMA WLL	14	14	30-Sep-04	30-Apr-04		7-May-04	Green	
TOTAL SERVICES		1476	110						
Running total of Services per Technology (Comp. Systems)		Indicative Services	Current Completed Cutover						
CDMA WLL		1210	21						
HCRC Swing		225	69						
HCRC-V10		0	0						
SCADS		41	20						
USOSat		0	0						
Running Total of Services for Systems		1476	110						